

Task Hazard Analysis (THA) Worksheet

(See [ES&H Manual Chapter 3210 Appendix T1](#)
[Work Planning, Control, and Authorization Procedure](#))

Click
For Word

Author:	A.M. Sandorfi	Date:	Nov 15/2018	Task #: If applicable	
Complete all information. Use as many sheets as necessary					
Task Title:	Cool and Operate the HDice In-Beam Cryostat and its super-conducting magnets	Task Location:	Cave-2 of the UITF in Bldg 58		
Division:	Physics	Department:	Hall B	Frequency of use:	4 times per year
Lead Worker:					
Mitigation already in place: Standard Protecting Measures Work Control Documents	<ul style="list-style-type: none"> UITF ODH: https://wiki.jlab.org/ciswiki/index.php/File:UITF_ODH_Assessment.pdf ; https://misportal.jlab.org/railsForms/oxygen_deficiency_reviews/74180/edit ; PSS-ODH system operational: https://jlabdoc.jlab.org/docushare/dsweb/View/Collection-10790 ; HDice IBC OPS: https://www.jlab.org/Hall-B/HDIce/manuals/InBeam01a.pdf ; HDice IBC Pressure Systems Safety review documents: https://jlabdoc.jlab.org/docushare/dsweb/View/Collection-9218 				

Sequence of Task Steps	Task Steps/Potential Hazards	Consequence Level	Probability Level	Risk Code (before mitigation)	Proposed Mitigation (Required for Risk Code >2)	Safety Procedures/ Practices/Controls/Training	Risk Code (after mitigation)
1	Understand IBC OPS procedures, as detailed in https://www.jlab.org/Hall-B/HDIce/manuals/InBeam01a.pdf . (Could result in damage to equipment.)	M	EL	1			1
2	Verify 4-layer transfer line connection from 500 L buffer dewar to IBC. (Jets of cold gas can emerge if not properly seated.) Verify He vent connections to direct exhaust gas out of cave-2. (To avoid water condensation on equipment.)	L	L	1			1

Task Hazard Analysis (THA) Worksheet

(See [ES&H Manual Chapter 3210 Appendix T1](#)
[Work Planning, Control, and Authorization Procedure](#))

Sequence of Task Steps	Task Steps/Potential Hazards	<u>Consequence Level</u>	<u>Probability Level</u>	<u>Risk Code</u> (before mitigation)	Proposed Mitigation (Required for <u>Risk Code</u> >2)	Safety Procedures/ Practices/Controls/Training	<u>Risk Code</u> (after mitigation)
3	Verify 110/220 IBC power feeds from <i>Big Bertha</i> transformer to IBC gas cart. Verify power source as HDH1 in HDice, backed by diesel generator. (Provides power backup and reduces NMR noise.)	L	EL	N			N
4	Wheel in commercial 500 L dewar of LHe, ODH 1. (Possible damage to dewar and He release on collision with walls or equipment when moving dewar.)	L	EL	N	ODH 1 (see ODH Assessment link above)	ODH signs posted at the cave entrance. Two person rule to watch for interferences when moving dewars. Training: ODH (SAF-103)	N
5	Connect commercial LHe dewar supply to 500 L buffer dewar. Using He gas bottle with regulator set to deliver about 2 psi, begin transfer from commercial dewar to cool buffer dewar, 4-layer transfer line and IBC simultaneously - ODH 0. (Possible hazard from pressurized gas. Possible cryo-Hazard from release of cold gas.)	L	L	1	ODH 0 (see ODH Assessment link above)	ODH signs posted at the cave entrance. PPE required when making dewar connections: cryo (or welding) gloves, safety goggles (face shield), long pants, closed-toed shoes. Follow procedures in IBC OPS manual at link above. Training: ODH (SAF-103); Compressed gas (ES&H 6150)	1
6	Wheel in 110 L LN2 dewar and begin auto-cool of trap on gas cart -ODH 0. (Possible Cryo-Hazard from release of cold gas.)	L	EL	N	ODH 0 (see ODH Assessment link above)	ODH signs posted at the cave entrance. PPE required when making dewar connections – as in step 5. Training: ODH (SAF-103)	N

For questions or comments regarding this form contact the Technical Point-of-Contact [Harry Fanning](#)

This document is controlled as an on line file. It may be printed but the print copy is not a controlled document. It is the user's responsibility to ensure that the document is the same revision as the current on line file. This copy was printed on 11/20/2018.

Task Hazard Analysis (THA) Worksheet

(See [ES&H Manual Chapter 3210 Appendix T1](#)
[Work Planning, Control, and Authorization Procedure](#))

Sequence of Task Steps	Task Steps/Potential Hazards	<u>Consequence Level</u>	<u>Probability Level</u>	<u>Risk Code</u> (before mitigation)	Proposed Mitigation (Required for <u>Risk Code</u> >2)	Safety Procedures/ Practices/Controls/Training	<u>Risk Code</u> (after mitigation)
7	When commercial dewar is empty, IBC 4K reservoir will be full (50 L) and buffer dewar will have about 150 L left. Exchange empty LHe commercial dewar for a full one and continue to fill buffer to 400 L. Repeat as needed, once every 2 to 3 days, ODH 1. Exchange LN2 dewar with full tank about 1/week. (Possible damage to dewar and cryogen release on collision with walls or equipment when moving dewars. Possible Cryo-Hazard from release of cold gas.)	L	EL	N	ODH 1 (see ODH Assessment link above)	ODH signs posted at the cave entrance. Two person rule to watch for interferences when moving dewars. PPE required when making dewar connections – as in step 5. Training: ODH (SAF-103)	N
8	With the IBC at 4K, start the flow of 3He/4He mixture to lower the IBC to 0.05 K. (Possible loss of 3He if not carried out correctly.)	L	L	1	ODH 0 (see ODH Assessment link above)	ODH signs posted at the cave entrance. Follow procedures in IBC OPS manual at link above.	1
9	With magnet power supplies off, ensure that the connections to the current leads and the connections from the leads to the IBC are tight, and that the connections are covered/not accessible. (Possible spark if leads are loose; hazard of electric shock if leads are exposed.)	M	L	2	Covers over power supply connections.	Check that the insulation on the cable connectors to the IBC in intact.	1

Task Hazard Analysis (THA) Worksheet

(See [ES&H Manual Chapter 3210 Appendix T1](#)
[Work Planning, Control, and Authorization Procedure](#))

Sequence of Task Steps	Task Steps/Potential Hazards	Consequence Level	Probability Level	Risk Code (before mitigation)	Proposed Mitigation (Required for Risk Code >2)	Safety Procedures/ Practices/Controls/Training	Risk Code (after mitigation)
10	Energize the superconducting magnets within the IBC. (Medical concern from magnetic field hazard. Possible danger to equipment is not carried out correctly.)	M	L	2	Survey and mark floor at 5 gauss safe distance. Monitor voltage drop in coils and exhaust He gas flow to magnet leads. ODH 0 (see ODH Assessment link above)	Beacon, barriers and signage to warn of potentially high magnetic fields near cryostat. Follow procedures in IBC OPS manual at link above.	1
11	De-energize magnets when studies are complete. (Possible danger to equipment is not carried out correctly.)	L	L	1	Monitor voltage drop in coils and exhaust He gas flow to magnet leads. ODH 0 (see ODH Assessment link above)	Follow procedures in IBC OPS manual at link above.	1
12	Warm IBC by stopping flow of LHe from Buffer dewar.	L	L	1	ODH 0 (see ODH Assessment link above)	Follow procedures in IBC OPS manual at link above. Training: ODH (SAF-103)	1

Highest Risk Code before Mitigation:

2

Highest Risk Code after Mitigation:

1

When completed, if the analysis indicates that the Risk Code before mitigation for any steps is “medium” or higher (RC≥3), then a formal [Work Control Document](#) (WCD) is developed for the task. Attach this completed Task Hazard Analysis Worksheet. Have the package reviewed and approved prior to beginning work. (See [ES&H Manual Chapter 3310 Operational Safety Procedure Program](#).)

For questions or comments regarding this form contact the Technical Point-of-Contact [Harry Fanning](#)

This document is controlled as an on line file. It may be printed but the print copy is not a controlled document. It is the user's responsibility to ensure that the document is the same revision as the current on line file. This copy was printed on 11/20/2018.

Task Hazard Analysis (THA) Worksheet

(See [ES&H Manual Chapter 3210 Appendix T1](#)
 Work Planning, Control, and Authorization Procedure)

Form Revision Summary

Periodic Review – 08/29/18 – No changes per TPOC

Periodic Review – 08/13/15 – No changes per TPOC

Revision 0.1 – 06/19/12 - Triennial Review. Update to format.

Revision 0.0 – 10/05/09 – Written to document current laboratory operational procedure.

ISSUING AUTHORITY	TECHNICAL POINT-OF-CONTACT	APPROVAL DATE	REVIEW DATE	REV.
ESH&Q Division	Harry Fanning	08/29/18	08/29/21	0.1

This document is controlled as an on line file. It may be printed but the print copy is not a controlled document. It is the user's responsibility to ensure that the document is the same revision as the current on line file. This copy was printed on 11/20/2018.