


HDice Review

Peter Bonneau

Detector Support Group



Detector Support Group




1. Search for semi-flexible NMR cables with low loss or controlled temperature variation.

Status: Completed.

- Conducted extensive research due to requirements
- Selected *Molex Temp-Flex Air-Dielectric Ultra-Low-Loss Flexible Microwave Coaxial Cable*
- Ordered and received 1,500 feet of cable



- Designed three types of low-cost connector adapters
 - SMA plug
 - “N” type plug and BNC plug
 - “N” type jack




SMA (top) and BNC (bottom) cable adapters

- Developed assembly techniques and adapter insertion procedures




- Fabricated cables
 - Prototypes
 - Refined assembly techniques
 - Tested cable performance
 - Rack inter-connect cables
 - RF signal generator
 - RF Attenuation/Switching Unit
 - Lock-in amplifier
 - RF amplifier
 - Test cables in cryostats
 - Internal RF cables
 - 2nd and 3rd RF Attenuation/Switching Unit
 - For 2 attenuators, splitter, and connections to the front and rear panels





“N” type plug fabrication steps





Fabricated RF cables installed in the RF Attenuation/Switching Unit

2. Construct (2) sets of dual cables with lengths adjusted to operate on $\lambda/2$ resonance with tuned NMR circuit ($R_L C_L$)

Status: Incomplete

- Waiting on length information



3. Install a precision (temperature – stabilized) shunt to directly read current from Oxford supplies that drive the magnets used for NMR – one shunt for each NMR rack.

Status: Incomplete

- Procured one CAENels CT-BOX
 - After extensive research of precision current measurement systems
- Procurement of 2nd CT-BOX is pending approval



- Summary of CT-BOX (shunt) specifications
 - Range +/- 150 A
 - ADC current resolution 24 bit
 - Current accuracy < 0.005%
 - Sampling frequency 0.1 Hz – 100 KHz
 - Data logger mode (0.1 Hz – 10 Hz in 0.1 Hz steps)
 - Oscilloscope mode (1.0 Hz – 100 KHz)
 - Time range ($10^6 \mu\text{s}$ – $10 \mu\text{s}$ in $10 \mu\text{s}$ steps)
 - Built-in temperature compensation
 - Thermal coefficient < 1 ppm/K
 - Integral power supply and local readback display
 - Multiple communication interfaces
 - USB, RS232, and Ethernet




- New product by CAENels (delivery time >15 weeks)
- Many new product issues
 - Firmware errors requiring updates
 - Hardware issues
 - Lack of documentation on software protocols
 - Not shipped with software
 - Required extensive development of library of LabVIEW instrument device driver functions (~ 50 subVIs)



- Developed LabVIEW DAq code using the device driver library functions to test the CT-BOX
- Incorporated library of device driver functions and DAq code in NMR program
- Completed calibration system for current measurements





Calibration test setup of the CAENelS CT-BOX

DSG Note 2016-008 https://www.jlab.org/div_dept/physics_division/dsg/notes

CAENels CT-BOX Calibration Procedure

- Used Krohn-Hite and Fluke drivers to set a demand current to be read at CT-BOX (I_{set})
- Used CT-BOX drivers to measure actual current at CT-BOX ($I_{Meas.}$)
- Covered range of 0 A – 25 A with 1 A step- size
 - Took 1000 measurements at each step



CAENels CT-BOX Calibration Results

- Linear Fit: $I_{Meas} = 0.99996 I_{Set} + 0.00222$
- For large I_{Set} , I_{Meas} Error $\rightarrow 0.003\%$
- Combined with input accuracy, can measure to 0.0104% accuracy



4. Update existing NMR analysis codes to the newest version of Mathematica. (e.g. Version 5 to version 8, or the most recent Jlab supported version).

- General Polarization Data Analysis Package June 2008.nb
- Inductance Jlab Target Reference.nb
- Inductance LEGS Target Reference.nb
- Parameters from Resonance Curves v1.nb
- RF Birdcage Coils.nb
- KK transformation-Craig.nb
- Polarized Lineshape Analysis v1.nb

Status: Incomplete

- Information required from BNL not available



5. As a Debug/Test exercise, take resonance scan data (with HDice help), run programs and fit the resonance curve to deduce circuit parameters.

Status: Incomplete


- Completion of the Mathematica upgrade necessary before this task can be started




6. Upgrade RF distribution and attenuation control to display current settings on attenuator box and integrate into NMR control codes so that changes are reflected in display.

Status: Completed

- Redesigned, rewired, and tested RF Attenuation /Switching Unit's hardware DAq modules' connections



- Replaced peripheral interface controller board with a simplified direct communication connection to RS232 interface



- Developed, debugged, and tested
 - Device drivers for front panel display interface
 - subVIs to read settings



Front panel display

7. Write a program to control 2 power supplies to rotate HDice target polarizations (by varying currents in both solenoid and saddle coils).

Status: Completed

- Developed, debugged, and tested LabVIEW code for
 - Rotation of target polarizations
 - Manual control option upon completion of automatic rotation
 - Simultaneous ramping of both axial supply and transverse supply during manual mode operation
 - Ramp-hold function
- Updated Oxford power supply device drivers to LabVIEW 2015
- Demonstrated operation of completed program



- In Automatic mode
 - Ramp rates and wait times set by operator at program start
 - Program status displayed continuously
 - Progress of rotation shown by indicator
 - Power supply set-points, readbacks, and status for both axial and transverse updated continuously
 - Hold (pause ramping) feature available during rotation



Rotation of Target Polarization.vi

File Edit View Project Operate Tools Window Help

HDice Rotation of Target Polarization User Interface

Program Control

Exit Program
OFF

Manual/Automatic Mode
Automatic Mode

Transverse Ramp Hold
OFF

Axial Ramp Hold
OFF

Axial PS GPIB Addr
25

Transverse PS GPIB Addr
26

Power Supply Comm Error

Transverse Power Supply Status

LOC/REM	Mode	System Status
Local & Locked	At Rest	Normal
Remote & Locked	Sweeping	On Pos. Voltage Limit
Local & Unlocked	Sweeping Limit	On Neg. Voltage Limit
Remote & Unlocked	Sweeping & Sweep Limiting	Outside Neg. Voltage Limit
		Outside Pos. Current Limit
		Normal
		Quenched
		Overheated
		Warming Up
		Fault

Activity

Activity	Mode
Hold	Amps (Fast)
To Set Point	Tesla (Fast)
To Zero	Amps (Slow)
Clamped	Tesla (Slow)

Transverse Current: 0 Amps Transverse Field: 0 T Transverse Ramp Rate: 0 Amps/Min Transverse Ramp Rate: 0 T/Min

Axial Power Supply Status

LOC/REM	Mode	System Status
Local & Locked	At Rest	Normal
Remote & Locked	Sweeping	On Pos. Voltage Limit
Local & Unlocked	Sweeping Limit	On Neg. Voltage Limit
Remote & Unlocked	Sweeping & Sweep Limiting	Outside Neg. Voltage Limit
		Outside Pos. Current Limit
		Normal
		Quenched
		Overheated
		Warming Up
		Fault

Activity

Activity	Mode
Hold	Amps (Fast)
To Set Point	Tesla (Fast)
To Zero	Amps (Slow)
Clamped	Tesla (Slow)

Axial Current: 13.809 Amps Axial Field: 0.0172 T Axial Ramp Rate (A): 3 Amps/Min Axial Ramp Rate (T): 0.004 T/Min

Automatic Mode Manual Mode Expert Controls

Ramp Rates

R1 Ramp Rate: 3 Amps/Min

R2 Ramp Rate: 9 Amps/Min

R3 Ramp Rate: 3 Amps/Min

R4 Ramp Rate: 9 Amps/Min

R5 Ramp Rate: 3 Amps/Min

Wait Times

T1 Wait Time: 10 Sec

T2 Wait Time: 15 Sec

T3 Wait Time: 15 Sec


T4 Wait Time: 10 Sec

Step % of Completion: 25

Elapsed Time: 24.0 Sec / 0.400 Min

Program Status: Ramping Axial Supply to 10.2 Amps at R1 Ramp Rate

Ramp Type: Negative



Automatic Mode



- In Manual mode
 - Operator can choose to set current, field, and ramp rates for both supplies
 - program status displays continuously
 - Power supply set-points, readbacks, and status for both axial and transverse updated continuously
 - Hold (pause ramping) feature available
 - The axial supply is holding in LabVIEW front panel screen shown next



Rotation of Target Polarization.vi

File Edit View Project Operate Tools Window Help

HDice Rotation of Target Polarization User Interface

Program Control

Exit Program
OFF

Manual/Automatic Mode
Manual Mode

Transverse Ramp Hold
OFF

Axial Ramp Hold
Holding Field

Axial PS GPIB Addr
25

Transverse PS GPIB Addr
26

Power Supply Comm Error
OFF

Transverse Power Supply Status

LOC/REM	Mode	System Status
<input checked="" type="checkbox"/> Local & Locked	<input checked="" type="checkbox"/> At Rest	<input checked="" type="checkbox"/> Normal
<input checked="" type="checkbox"/> Remote & Locked	<input checked="" type="checkbox"/> Sweeping	<input checked="" type="checkbox"/> On Pos. Voltage Limit
<input checked="" type="checkbox"/> Local & Unlocked	<input checked="" type="checkbox"/> Sweeping Limit	<input checked="" type="checkbox"/> On Neg. Voltage Limit
<input checked="" type="checkbox"/> Remote & Unlocked	<input checked="" type="checkbox"/> Sweeping & Sweep Limiting	<input checked="" type="checkbox"/> Outside Neg. Voltage Limit
		<input checked="" type="checkbox"/> Outside Pos. Current Limit

Activity	
<input checked="" type="checkbox"/> Hold	<input checked="" type="checkbox"/> Amps (Fast)
<input checked="" type="checkbox"/> To Set Point	<input checked="" type="checkbox"/> Tesla (Fast)
<input checked="" type="checkbox"/> To Zero	<input checked="" type="checkbox"/> Amps (Slow)
<input checked="" type="checkbox"/> Clamped	<input checked="" type="checkbox"/> Tesla (Slow)

Transverse Current 0 Amps
Transverse Field 0 T
Transverse Ramp Rate 25 Amps/Min
Transverse Ramp Rate 0.49 T/Min

Axial Power Supply Status

LOC/REM	Mode	System Status
<input checked="" type="checkbox"/> Local & Locked	<input checked="" type="checkbox"/> At Rest	<input checked="" type="checkbox"/> Normal
<input checked="" type="checkbox"/> Remote & Locked	<input checked="" type="checkbox"/> Sweeping	<input checked="" type="checkbox"/> On Pos. Voltage Limit
<input checked="" type="checkbox"/> Local & Unlocked	<input checked="" type="checkbox"/> Sweeping Limit	<input checked="" type="checkbox"/> On Neg. Voltage Limit
<input checked="" type="checkbox"/> Remote & Unlocked	<input checked="" type="checkbox"/> Sweeping & Sweep Limiting	<input checked="" type="checkbox"/> Outside Neg. Voltage Limit
		<input checked="" type="checkbox"/> Outside Pos. Current Limit

Activity	
<input checked="" type="checkbox"/> Hold	<input checked="" type="checkbox"/> Amps (Fast)
<input checked="" type="checkbox"/> To Set Point	<input checked="" type="checkbox"/> Tesla (Fast)
<input checked="" type="checkbox"/> To Zero	<input checked="" type="checkbox"/> Amps (Slow)
<input checked="" type="checkbox"/> Clamped	<input checked="" type="checkbox"/> Tesla (Slow)

Axial Current 16 Amps
Axial Field 0.02 T
Axial Ramp Rate (A) 25 Amps/Min
Axial Ramp Rate (T) 0.031 T/Min

Automatic Mode Manual Mode Expert Controls

Transverse Supply

Set Transverse Field
0 T

Set Transverse Current
0 Amps

Set Transverse Ramp Rate (A)
25 Amps/Min

Set Transverse Ramp Rate (T)
0.49 T/Min

Axial Supply

Set Axial Field
0.02 T

Set Axial Current
16 Amps

Set Axial Ramp Rate (A)
25 Amps/Min

Set Axial Ramp Rate (T)
0.031 T/Min

Program Status

Holding Ramp on Axial Supply

Manual Mode - Monitoring Transverse Supply

Manual Mode




8. Modify component-ID key portion of the NMR control codes to allow the VI to distinguish between cable types.

Status: Completed

- Redesigned interface to RF Attenuation/Switching Unit digital DAq modules for addition of component-ID key reading
- Fabricated:
 - Cable and connector assemblies to connect front panel component-ID keys to DAq modules
 - CPC keys which will ID the various types of cable



- Developed, debugged, and tested
 - SubVIs to initialize, read, and write RF Attenuation /Switching Unit's digital DAq modules for component-ID additions
 - Program to test the component-ID interconnects and connections to the DAq modules and the CPC keys
 - SubVIs have been integrated into the NMR code



Display of component-ID key readings


CPC component ID keys

9. Modify NMR control program to run NMR scans with both positive and negative current in the magnet power supply.

Status: Completed

- Identified, rewrote, debugged, and tested NMR code section that prevented running both positive and negative NMR scans





Negative NMR scan centered around -3000 Gauss



10. Incorporate precision shunt into field controls.

Status: Completed


- Developed library of LabVIEW instrument device driver functions and DAq code library for the CAENels CT-BOX
 - Integrated software into the NMR program
 - In new NMR program, online field and lock-in amplifier's X-Y data is displayed on front panel and allows online viewing of calculated field using either CT-BOX's current readback or magnetic field readback from power supply





CT-BOX control and status readback tab in NMR program





NMR program scan using CT-BOX current shunt



11. Debug and finish existing NMR control codes, eg. NMR field sweep:


Present system is only understandable for $t_{\text{down}} = t_{\text{up}} = 31$ sec and range = 300 gauss;

Flexibility to change ranges and compare results is needed.

Status: **Completed**

- Programmed, debugged, and tested $T(\text{down}) = T(\text{up})$ scan times from 10 s to 300 s
- Extended sweep range (span) to 1000 G
 - Oxford power supply has minimum sweep rate of 0.01 A/min
- Demonstrated capability of running NMR scans with varying sweep times and ranges





NMR scan with T(down) and T(up) = 300 s and 1000 G range



12. Re-activate online noise analysis VI.

Status: Incomplete

- Task to be completed during NMR program re-write
 - Code development needs input



Additional work performed

(Not on original task list)

- Upgraded computers to Windows 7
 - Computers had XP installed, no longer supported by Microsoft or JLab Computer Center
- Reconfigured computer settings
 - Win 7 upgrade
 - Request from Computer Center for administrator rights
 - No auto rebooting, and no sleep mode
- Investigation into LabVIEW for Linux
- Hardware and software upgrade was mandatory for RS-485 and RS-232 instrumentation communication hubs




- Development computer died
 - Order new computers
 - Receipt and initial setup of operating system (computer center)
 - Loading of development software (LabVIEW, etc.)
 - Configuration of hardware interfaces (GPIB, RS232, RS485, etc.)
 - Load LabVIEW code
 - Test instrument communication
- Researched current measurement systems better than 0.01% accuracy



- Updated, debugged, and tested all computer interface instrumentation communication device drivers to LabVIEW 2015
- Upgraded computers to LabVIEW 2015 (JLab site license)
- Developing drivers to have capability of using either original Oxford power supplies or new Oxford Mercury iPS power supplies, which do not have GPIB interface




- Built and relocated test station multiple times



Test station



- Built 3rd RF attenuator/Splitter box



Fabrication 3rd RF Splitter / Attenuator Box.

Conclusion

- Significant contributions by DSG staff in the following areas:
 - R&D
 - Software development
 - Fabrication
 - Test and measurement
 - Installation
 - Safety
- Extensive additional work performed to complete tasks

All tasks under DSG control completed.



Conclusion

- Of 12 tasks
 - 7 completed
 - 5 incomplete
 - Item #2: construct cables to operate on $\lambda/2$ resonance
 - ◆ Need information
 - Item #3: Instrumentation of 2nd NMR rack with precision shunt
 - ◆ Awaiting approval for 2nd CT-BOX
 - Item #4: Upgrade Mathematica version
 - ◆ Need information from BNL
 - Item #5: Take resonance scan data
 - ◆ Need upgraded version of Mathematica
 - Item #12: Activate noise analysis
 - ◆ Need information






Backup



TEMP-FLEXa **molex** company

Ultra Low Loss Microwave Coax

Part Number: 141-1701



Construction / Mechanical Specification

Section	Material	Dimensions	
A. Center Conductor	Silver Plated Copper	0.0453 in	1.15 mm
C. Dielectric	FEP (High Purity)	0.1170 in	2.97 mm
D/E. Inner / Outer Shield	Silver Plated Copper	0.1380 in	3.50 mm
F. Outer Jacket	FEP	0.1580 in	4.01 mm
Minimum Static Bend Radius (<math><0.5\Omega</math>)	0.75 in	19.1 mm	
Minimum Dynamic Bend Radius	1.50 in	38.2 mm	
Cable Weight	24.0 lbs/kft	35.75 kg/km	
Operating Temperature	-85°F - 257°F	-65°C - 125°C	
Material Flammability Rating	V-0 (UL 1354)		

Electrical Specification

Characteristic Impedance	50 Ω \pm 1 Ω	
Propagation Delay	1.165 \pm 0.01 ns/ft	3.822 ns/m
Velocity of Propagation	87%	
Capacitance	23.3 pF/ft	76.4 pF/m
Cut off Frequency	41 GHz	
Shielding Effectiveness	>100 dB	
VSWR (DC - 40 GHz)	1.20 Max.	

Attenuation vs. Frequency

Frequency (GHz)	(dB / ft)	(dB / m)
1	0.08	0.28
4	0.18	0.59
6	0.25	0.82
12	0.34	1.12
18	0.43	1.41
26	0.54	1.78
34	0.64	2.10
40	0.73	2.40

