

## DSG-ECAL Controls Meeting

**Date: September 18, 2023**

**Time: 11:30 – 12:15**

*Attendees: Peter Bonneau, Aaron Brown, Jimmy Caylor, Brian Eng, Donald Jones, Tyler Lemon, Marc McMullen, Albert Shahinyan*

### **1. ECAL six-supermodule test stand controls in Hall A**

*Marc McMullen*

1. The installation in Hall A started on 2023-09-04 with all controls equipment relocated to the hall and the sensors and power supplies were connected to the controls
2. Current status of the controls
  - cRIO installed and running
  - Safety system (Omega and power kill button) installed and tested
  - Supermodule heater controls running and tested
  - Troubleshooting left and right aluminum heater crosstalk issue; will continue in the October Hall opening
  - Troubleshooting damaged controls connector for the left and right aluminum heater controls; will continue in the October Hall opening
  - Installation scheduled during the October Hall opening of a watchdog relay for the cRIO, which will monitor the heartbeat and remove heater power if the heartbeat signal stops
  - The power supplies are disconnected from AC power until the installation is complete
3. Two additional spare power supplies purchased for the test stand

### **2. ECAL six-supermodule temperature monitoring (non-controls)**

*Hall A/DSG*

1. The cRIO, 16-channel, thermocouple module arrived on 2023-09-15 and will be used to monitor temperatures on the surfaces of the supermodule
  - Sensors are placed on various locations on each supermodule
  - They are not used in the controls system and will be monitored from a different display
  - Integration is scheduled during the October Hall opening

### **3. EPICS monitoring**

*Hall A/DSG*

1. DSG will use the cRIO as an EPICS client to update process variables hosted by an IOC
  - A database file with the EPICS process variables will be provided by 2023-09-30 to Hall A so they can be added to the IOC

### **4. Open discussion**

1. Hall A has procured 10' thermocouples samples to test for the final detector system
2. Hall A will procure a Windows PC and install LabVIEW 19 to interface with the cRIO in the Hall on the Hall A development subnet
  - DSG has temporarily moved a computer to the Hall A development subnet to continue the in-beam tests of the six-supermodule test stand
3. DSG is working on a controls mode to manually control the output of the power supplies