

DSG-Hall A ECAL Weekly Meeting

Date: April 25, 2024

Time: 09:00 – 10:00

Attendees: Jimmy Caylor, Don Jones, Simona Malice, Marc McMullen, Albert Shahinyan, and Bogdan Wojtsekhowski

1. Six-supermodule test stand

1. The test stand is heated up to operational temperature (220° C on the face of the lead glass)

2. ECAL heater controls

1. Marc will contact Chris Soova about the radiation bunker model

3. Full system installation

2. Still working on enclosure to test PMTs in the hall
 - Possible installation on 5/1
3. Mu metal fabrication continues at a rate of 5 – 6 per day
4. High voltage controls work continues using Raspberry Pis as controllers
5. Completed and bundled 141 long signal cables; 70 left to fabricate, test, and bundle