

## DSG Meeting Minutes – Wednesday, July 23, 2014

### **Antonioli, Mary Ann:**

#### Hall B SVT

- Continuing to wire front panel of the HV distribution box.
- Researched type of HV cable needed, requested quote, and ordered.
- Set up Excel spreadsheet for testing of humidity and temperature sensors (HTS).
- Finished writing the test procedure HTS tests.
- Tested HTS boards 1, 2, 3, 6, and 8.
  - There is a problem with H1 on board #8 (negative readings).

### **Bonneau, Peter:**

- Discussions with Dave and Robert (Werth) on how to improve the data display on the HMI screens and the status of preparations for the cool down of the **Hall D Target**.
  - Recommended adding an UPS to power the Hall D target PLC system.
- Working on automating test station for testing **Hall B LTCC** mirrors and Winston Cones.
  - Added code to support the new USB - GPIB interface and Keithley 6521 low current scanner.
- Coordinated software development for the **Hall B SVT slow controls**.
  - Updating interlocks.
- Completed test station Task Hazard Analysis for **Hall B SVT** V450 and HTS boards.
- Reviewed **Hall B SVT** budget balances in preparation for end of year purchasing.

### **Butler, Dave:**

- Vacation

### **Eng, Brian:**

#### Hall B SVT

- Tested parallel gain scan on completed R1 assembly.
  - Works as expected, data matches data from runs performed in serial mode.
- Took new required training for FNAL ID while at JLAB.
- Retested modules P29 and P30, prior to resuming module production, to ensure FNAL clean room HVAC failure didn't affect the modules' quality.

### **Jacobs, George:**

#### Hall B DC

- Multiple meetings on notable safety incident.
  - Received final report.
- Demonstrated proper use of scissors lift in clean room for final potting to Stringers.
- Restarted potting operations in clean room on last R3 detector.
- Testing of last two R2 drift chambers (HV and DCRB) in the ESB in progress.
- Prepared Genie lift loan agreement for ODU.
- Assembling gas solenoid valve panel.



Solenoid valve panel

### **Leffel, Mindy:**

- Completed 10 [Hall B CTOF PMTs](#) (cumulative total 95)
- Met with Dick Owens to discuss laser safety for the [Hall B LTCC](#) mirror and Winston Cone testing and calibration
- Worked with Tina to attach hasp to storage cabinet
- Tested two VME 2232 Relay boards for [Hall B SVT](#)

### **McMullen, Marc:**

#### [Hall B SVT](#)

- Tested 11 HFCBs.
  - One unit measured  $\sim 0.8 - 0.7 \text{ nA}$  for LV (normal is 0.01 to 0.09). This was held back from module production. Ten HFCBs sent to Fermi for population and module production.
- Sent HV distribution box rear panels for machining.
- Grounded, in the clean room, the tables and floor mats.
- At Fermi:
  - Module P29 is in long term burn in.
  - Module P30 has HFCB glued and tested. It has been sent for bottom sensor gluing.
  - Started novice shifters module production guide.
- Wrote THA for V450 test stand.
- Submitted to Latifa cost list for SVT spares.
- Reviewed [Hall B CTOF](#) cutting and polishing procedure.
  - Submitted to Vitaly comments and recommendations for task hazard analysis (THA).

## **Mann, Tina:**

- Worked on [Hall B LTCC](#).
  - Took pictures of the process.
  - Loaded pictures, and worked on loading the work instructions in the computer.
- Drilled holes and installed terminal blocks onto [Hall B SVT](#) HV distribution box.

## **Sitnikov, Anatoly:**

### [Hall B CTOF](#)

- Prototyped fixture for cutting and polishing boron-silicon fibers ( $\Phi = 0.32$  mm) for calibrating detector.
- Cutting and polishing of 4 fibers 0.32 mm for prototype.
- Checking cut fibers under microscope

## **Teachey, Robert (Werth)**

### [Hall D Target](#)

- Troubleshooting compressor flow meter display scaling.
- Installed:
  - New RTD meters with output relays for the LCW compressor's inlet and outlet temperatures.
- Configured and tested the temperature set-point alarm (75 °F) for the compressor LCW inlet.
  - Successfully trips the target interlock.
- Calibrated:
  - Vacuum, Supply pressure, Return pressure, and flow rate read backs displayed on HMI.
  - LCW cooling flow and temperature to the compressor.
- Inserted all values requested by the target group to be data based and charted it into the "PLC\_ON\_CHANGE\_ARCHIVE" data base.
- Tested read backs and plots on the HMI while the target was being manually cooled.
- Wrote structured text code for the PLC to read back the compressor Helium temperature.