

DSG Weekly Report – July 15, 2015

Antonioli, Mary Ann:

Hall B

DC

- Coordinating and overseeing activities on signal cable fabrication, repairs, cleaning, sorting, and inventorying.
 - ★ Met with Dr. Chandler, Sahin, and Bert concerning safe lifting of cables.
 - ★ Fork lift will be used to lift the baskets to the correct height.
 - ★ Researched connectors, in case more are needed.

HDICE

- Attended the daily program development meeting.
- Programming manual rotation of target polarization in LabVIEW.

Hall D

- Attended DSG group's daily meeting on magnet and detector performance.
- Went to Hall D with Dave to review gas system.

Arslan, Sahin:

Hall B

DC

- Testing signal cables with oscilloscope and signal generator,
 - ★ As cables were under flood water, testing to check signals quality.
- Met with Dr. Chandler at ESB (Electronic Staging Building) to discuss ergonomic aspects of cable testing.
- Transferred N₂, Ar/CO₂, and dry air with forklift from EEL and ESB to gas shed.

HDICE

- Attended the daily program development meeting.

Hall D

- Walk through in Hall D with Dave Butler to see gas system.
- Re-install PXI chassis with Brian in Hall D for solenoid after upgrade of HD to SSD.
- Attended DSG group's daily meeting on magnet and detector performance.

Bonneau, Peter:

Hall B

HDICE

- Conducted daily HDICE slow controls status meeting.
 - ★ Bert Manzlak approved test station in DSG clean room.
 - ★ Bert mentioned those who work on the test station should complete SAF 603A.
 - ★ Computer port driver for the CT-Box (current shunt) hardware received, installed, and tested.
 - ★ Programming device driver for software interface started.
 - ★ Automatic mode for rotation of target polarization is being integrated with manual mode.
 - Coding of the manual mode started.

Hall D

- Attended DSG group's daily meeting on magnet and detector performance.
- Examined status of slow control systems on a daily basis.


- Reviewed CDC/ FDC Gas System's piping and instrumentation diagram.
- Reviewed EPICS motor control screens and logbook entries.

Butler, Dave:

Hall B

Gas system

- Continuing work on code and screens for the gas system.



First version of the drift chamber screen.

Hall D

- Working with Sahin to add six Convectron vacuum gauges to the Solenoid PLC System.
 - * Upgrade includes an online PLC program change, updated PLC expert screen.
 - * Working with Hovanes to update EPICS screens and updating PLC channel documentation.
- Trained Tina, Mindy, Mary Ann, Marc, and Sahin on Hall D gas system components and piping and instrumentation diagram.
- Attended DSG group's daily meeting on magnet and detector performance.
 - * Discussed gas systems and CDC construction.

Eng, Brian:

Hall B

SVT

- Generated file with process variables and new dead-band values for LV currents (0.1 A to 0.01 A) and HV currents (0.01 to 0.02 A).
 - * **For LV:** to try and catch spikes (which seem to be due to network connectivity issues)
 - * **For HV:** to reduce the appearance of the current oscillating between two values.
- Added temperature, humidity, and dew-point sensors to MYA to ROOT conversion program.

HDICE

- Sent Craig email asking for shipping information on drives,
 - **No answer, came the stern reply.**

Hall D

- Updated Windows on *labdisp2* (computer will be used for PXI upgrades).
 - * Installed/updated LabVIEW 2014.
 - * Left solenoid computer (*hald2*) as is, in case need to roll back to an older version.
- Removed PXI chassis from end station to install SSD.
- Backed up HD image and used that to restore to SSD.
- Attended DSG group's daily meeting on magnet and detector performance.

Jacobs, George:

Hall B

Gas system

- Requested quote on Neon and COMPASS gas mixture from Spectra Gas and Matheson TriGAS.
 - * Response: unavailable due to the global shortage of Neon.
- Researched materials for DCGAS system exhaust manifolds.
 - * Decided to use corrugated SS tubing and KF fittings – cost estimate ~10K\$.
- Meeting with Bob Miller on DCGAS manifolds for TORUS.
 - * Discussed flow and differential pressure requirements, numbers of connections, connection sizes, connection types, and component locations.
- Attended weekly TDG Meeting.
 - * Attendees: Bob, Glenn, Stepan, Dan, Maurizio, Youri, Saptarshi, and Eugene.
 - * Topics discussed: CTOF crazing, LTCC leak testing, and C₄F₁₀ test with gas system starting on the 27th, HTCC mirror installation, and separation of designer Brandon.

Hall D

- Attended DSG group's daily meeting on magnet and detector performance.

DSG

- Fixed Widows PC, AutoCAD works.
- Walk through of ESB with Walt Akers and Glenn Young to evaluate storage space utilization and items to be excessed.
- Maurizio Ungaro requested advice on using 90% R134a - 5% SF4 - 5% butane gas mix for leak checking LTCC. .
 - * SF4 is highly toxic gas and 5% butane is within the flammable range when mixed with air. Advised him to use 100% pure R134A gas for leak checking.

Leffel, Mindy:

Hall B

Gas system

- Cut six 50' cables with Tina.
- Created labels for SVT hardware interlock signal cables.
- Preparing for wire bonding FSSR2 chip to HFCB:
 - * Searched EEL building for a protective case, found one, and modified it to accommodate HFCB

Hall D

- Overviewed gas system for CDC and FDC; outside, in gas room, and in the hall.
- Attended DSG group's daily meeting on magnet and detector performance.

DSG

- Arial Lift (SAF302) and Fall Protection (SAF202) online training completed.
- Forklift Operator (SAF502) online training, in process.

Mann, Tina:

Hall B

Gas System

- Cut six 50ft cables with Mindy for the Valve Control (4) and Pressure Readback (2).
- Fabricated cables.
 - ★ Three 50ft-15pin cables for the valve control
 - ★ Two 6ft-Conxall-8 cables for analog out
 - ★ One 6ft-Conxall-2 cables for cRIO Power

Hall D

- Attended DSG group's daily meeting on magnet and detector performance.
- Conducted systems check.
- Trained on gas systems (with Dave).

McMullen, Marc:

Hall B

Gas System

- Completed spread sheet with pinouts for the cables to be used for the DC PID loop test.
- Assembling DC PID/ HTCC chassis.

SVT

- Attended meeting on integration of the two-barrel systems.
 - ★ Discussed timeline for de-cabing and re-cabing detector.

HDICE

- Was briefed on the different detector components and the current work being done by DSG during a walk-through of the HDICE lab with Peter.

Hall D

- Went over operation of FCAL dark room safety controls.
- Attended DSG group's daily meeting on magnet and detector performance.
 - ★ Focused on CDC/FDC gas, Solenoid,, and beam position monitoring systems.

DSG

- Installed HTSB test program on the cRIO.
 - ★ Program reads and displays temperature and humidity and writes to text file.

Sitnikov, Anatoly:

Hall B

DC

- Separating dirty signal cables from clean signal cables.

Teachey, Robert Werth:

- No report