



## Detector Support Group

### Weekly Report, 2016-06-22

## Ongoing Projects

### Hall B

#### Drift Chambers

- Installation planned for mid-July.
  - \* Concern: gas manifolds not yet installed.

#### HTCC

- Yuri Sharabian informed:
  - \* OSP is a must for DSG to work on detector.
  - \* DSG is not expert with Nitrous Oxide (N<sub>2</sub>O) gas systems.
    - Hence, DSG *will not* instrument gas system for N<sub>2</sub>O.

#### SVT

- Yuri Gotra is generating OSP.
  - \* OSP is a must for DSG to work on detector.
- Update of Hardware Interlock System to LabVIEW 2015 completed.
- Move to Hall B planned for mid-July.

#### RICH

- Cooling system layout for electronics on forward carriage top deck approved by Bob Miller and Bert Manzlak.
- Testing and analysis of mirrors 2C—5C in progress.
- Calculations for pressure system and selected relief valves by Saptarshi needs approval.

#### MicroMegas

- OSP template e-mailed to CEA Saclay.

#### Forward Tagger

- Setup with tracker in progress.
- OSP approved for commissioning.

#### Magnet Slow Controls

- Josh Ballard submitted resignation to separate on 06/30/2016.
  - \* Nick Sandoval helping with project.

#### HDIce

- Software to test RF Attenuation/Switching Unit under development.
- Current shunt being integrated into NMR program.
- LabVIEW sub-VIs being developed and tested.
- No progress on Mathematica.

### Hall D

#### PLC Systems

- Documentation being reviewed and updated.



## Detector Support Group

### Weekly Report, 2016-06-22

#### Antonioli, Mary Ann

##### Hall B

##### HDice


- Began reviewing Pablo's code for the Mercury*iPS* magnet power supply.
- Set up RF Attenuation/Switching Unit testing in EEL231.
- Continued writing LabVIEW code to test RF Attenuation/Switching Unit.
  - ★ Continued debugging test for reading cable and termination keys, and attenuator A.
    - Testing sub-VI for testing NMR/AFP switch.

#### Arslan, Sahin

##### Hall B

- Discussed with George pipe layout and valve panel location in gas shed for **MVT**.
  - ★ Measured location size and began AutoCAD drawing.
- Measured EEL125 and drew it in AutoCAD for **FT**'s ODH calculation.
- Compressor and tank layout (see figure below) for **RICH** on Forward Carriage top deck approved by Miller and Manzlak.

Lay Out for Rich Air Compressors and Air Tank



Sahin Arslan  
Detector Support Group

- Replaced N2 gas bottle for SVT.

##### Hall D

- Discussed alarm types and status at tech meeting.



## Detector Support Group

### Weekly Report, 2016-06-22

#### Bonneau, Peter

##### Hall B

###### HDice

- Wrote LabVIEW subroutines to read real-time data from CT-box during NMR scans and integrate current measurements into lock-in amplifier data stream.
- Debugging lock-in amplifier subroutines that determine acquisition rate during an NMR sweep.
- Wrote interface code to enable use of CT-Box Ethernet interface.
- Reviewed/tested DIO module responses to termination and cable identification keys on chassis front panel of RF Attenuation/Switching Unit.

###### SVT

- Upgraded Hardware Interlock System and user interface computer to LabVIEW 2015.
- Reviewed sensor inventory.
  - \* Thirty-one useable sensors available, of which *only* 4 are hybrid.
    - Hence, can fabricate only two modules.

##### Hall D

- Noted FDC chiller interlock trips and EPICS signals from FDC chiller are not updating.

#### Campero, Pablo

##### Hall B

- Added code to each command sub-VI for **HDice**'s Mercury*iPS* magnet power supply to read back number of bytes.
- Cleaned and set up equipment in the clean room for CMM test of four **RICH** mirrors with Tyler.
- Worked on **FT**'s OSP and THA forms.

##### Hall D

###### Slow Controls

- Worked on synchronization of time clocks between PLC and MPS.
  - \* Tested and analyzed code to send time from PLC to Danfysik System 8000 magnet power supply every four hours.
  - \* Evaluated possible solutions to synchronize timestamps between PLC and MPS to obtain monitoring accuracy and set up interlocks.
- Correcting Solenoid PLC Controls System report.

#### Eng, Brian

##### Hall B

- Provided a ground for **FT** equipment racks.
  - \* Noise increase observed after addition of tracker.
    - PS returns must be tied together.
  - \* Discussed alarm types and status.
    - Waiting on detector owners to respond, prior to making any modifications.



## Detector Support Group

### Weekly Report, 2016-06-22

#### SVT

- Created spreadsheet with all card serial numbers for inventory by Fast Electronics.
- Added interlock to chiller test (module P66).
- cRIO now turns off HV/LV on humidity (>50%) or dew point (<8°C).
- Provided DSG labor estimate for de/recabling detector for Hall B test.
  - \* Need two techs and an engineer for five days.
  - \* Reiterated recommendation of not moving detector (risks not worth the reward).

#### Hoebel, Amanda

##### **Hall B**

- Monitored current of **SVT** spare modules.
  - \* Currents have reached steady state values.

##### FT

- Generated OSP.
- Received overview (by Harkirat) of tracker (FT-Trck), hodoscope (FT-Hodo), calorimeter (FT-Cal) and related electronics.
  - \* Learned to start a run in CODA.
    - Started a non-recorded run with FT-Cal.
    - Viewed hits displayed.
  - \* Turned on/off HV and LV for FT-Cal in CSS.

#### Jacobs, George

##### **Hall B**

- Changed out UHP Argon gas cylinder for **DC** test stand.

##### MVT

- Gas mixing system diagram modification in progress for new gas mixture.
  - \* Valve panel design for gas mixing system in progress.
- Modified gas system cost spreadsheet for new gas mixture requirements.
- Documentation in progress.
- Ordered isolation valves for test setup in EEL125.

#### Leffel, Mindy

##### **Hall B**

##### HDice

- Worked on cables for second RF Switching/Attenuation Unit.
  - \* Soldered adaptors to connectors.
  - \* Completed termination of all cables.
  - \* Installed cables in attenuation unit.

##### **DSG**

- Researched and ordered:
  - \* Ethernet cable and connectors for replenishing the lab supply.



## Detector Support Group

### Weekly Report, 2016-06-22

- \* National Instruments cRIO test station.
- \* Cable components.
- Continued populating and wiring.

### Lemon, Tyler

#### Hall B

##### SVT

- Debugged data file transfer between VXS crate and Linux PC for HFCB Test.
  - \* Cannot copy gain scan data files to PC named prbwin7pc3 to run root analysis.
  - \* PC does not create home directory so files cannot be copied to PC.

##### RICH

- Coordinated CMM measurements of four mirrors.
  - \* Cleaned CMM equipment with wipes for relocation to clean room.
- Set up prototype mirror test station for spot tests with INFN collaborators.
- Analyzed CMM measurements in NX 9.0, Fig. 1, and Mathematica.




Figure 1: Plot of measurement points of mirror 2C in NX 9.0. Blue points are the edge points, green are the mirror surface measurements, and red are the back surface measurements.

##### ET

- Filled out OSP, THA, and ODH forms.
- Trained on how to start data runs and turn on HV/LV on detector assembly in EEL 125.
  - \* Used CODA to load configuration file, start run, and observe cosmic hits.
  - \* CLAS12-CSS used to turn on HV/LV.



## Detector Support Group

### Weekly Report, 2016-06-22

#### McMullen, Marc

##### Hall B

###### Gas System

- Eliminated individual *while loops* for each detector system, decreasing CPU ~30%.
- Added total mix flow control to modified **DC** controls using pressure control gauges.
- Continued arranging **SVT** gas controls tab on LabVIEW code.
- Replaced **LTCC** pressure graph with new pressure gauge indicators.
- Developing separate controls tabs for the **BMT** and the **FMT** of the **MVT**.
- Worked with Eng grounding **FT** racks.

#### Sitnikov, Anatoly

##### Hall B

- Completed current test for 480 channels of the **SVT** MPOD LV card #5.