



## Detector Support Group

Weekly Report, 2016-07-06

### Ongoing Projects

#### Hall B

##### Drift Chambers

- Gas manifolds expected to be installed mid-July.

##### HTCC

- Yuri Sharabian has OSP for testing.

##### RICH

- As no answer was received, request for quote for compressor sent again on 7/6/16.
- Mirror analysis continuing.

##### Forward Tagger

- DAQ tests started, using cosmic

##### HDice

- Software to test RF Attenuation/Switching Unit under development.
- No progress on Mathematica.

##### Hall B Magnets

- Received request for Brian's help with checkout of the PLC controls.



## Detector Support Group

### Weekly Report, 2016-07-06

#### Antonioli, Mary Ann

- Wrote code to test attenuator B in **HDice** RF Attenuation / Switching Unit
- Imported CMM points into AutoCAD for measuring **RICH** mirrors.
  - ★ Measured sides and diagonals of mirror 5C.

#### Arslan, Sahin

- Replaced Argon for **DC** test in EEL.
- Rerouted **LTCC**'s  $\text{LN}_2$  gas line, MFC and  $\text{C}_4\text{F}_{10}$  supply and recovery lines, to make room for **MVT** valve panel.
- Replaced a power cord on **DC** pumps, to control pump remotely.

#### Bonneau, Peter


- Wrote, tested, and debugged **HDice**'s NMR data acquisition sub-vi's that take simultaneous measurements from CT-Box and lock-in amplifier during a sweep.

#### Campero, Pablo

- Completed and tested LabVIEW code to set and read back current of **HDice** Mercury iPS power supply.
  - ★ Generated spreadsheet for step sizes of 6 [A] and 3 [A], in range of 0—120 [A].

#### RICH

- Generated in AutoCAD, 3D view from CMM measurements points (See figure 1.)



**Figure 1:** 3D drawing showing normal lines between a point and its opposite side, used to measure thickness of mirror 5C.

- Calculated average and standard deviation of thickness of the four sides of mirror C5.
- Calculated using 21 points for each surface, inner and outer radii of curvature ( $\langle 2694 \rangle \pm 81$  [mm] and  $\langle 2678 \rangle \pm 73$  [mm] respectively),.

#### Eng, Brian

- Repaired/modified lock-in amplifier from test stand in **HDice** lab: fixed loose ground plug, replaced missing screws on chassis cover, attached SMA plug to front panel.
- Wrote python script to calculate radius of **RICH** mirror surfaces from CMM data, using least squares.

#### Gas System

- Moved network switches in gas shed to UPS.
- Troubleshooting connection problem to cRIO chassis on space frame; reseating network cable on switch fixed problem.



## Detector Support Group

### Weekly Report, 2016-07-06

#### Hoebel, Amanda

##### Forward Tagger

- Started DAQ to acquire cosmic-ray data to check data rates with masked channels.
  - \* Masked channels are channels that are ignored due to high levels of noise.
  - \* Unmasked one channel at a time, to see change in data rate, for each 30-minute run.
- Generating list of signals to be monitored for cRIO interlock system.
  - \* Temperature and humidity for calorimeter.
  - \* Temperature for hodoscope.
  - \* Gas pressure and gas flow for tracker.

#### Jacobs, George

- Provided estimate of C<sub>4</sub>F<sub>10</sub> required to operate one **LTCC** sector for a 30-day run.
- Relocated **LTCC** distillation unit's N<sub>2</sub> MFC and associated piping to make space for **MVT** gas mixing system.
- Modified **MVT** Gas Mixing System power point.
- Provided estimate for cost of gas for **DC** operations for FY17 and FY18.

#### Leffel, Mindy

- Terminated for **HDIce** two 25' cables, SMA to SMA and SMA to N-type.

##### DSG

- National Instruments cRIO **test station**
  - \* Collected available cable components; ordered missing items.
  - \* Modified and terminated one of two 37 contact D-sub to D-sub cables.
  - \* Wired power supply.

#### Lemon, Tyler

- Re-wrote **HDIce** work request document for the upcoming status review.
- Calculated from CMM data linear projection lengths of sides and diagonals of the **RICH** mirrors (C2 to C5) using Mathematica.

#### McMullen, Marc

##### Gas System

- Added both return line vacuum pumps (R1/2 and R3) to the **DC** controls GUI.
- Prepared, for **MVT**, gas controls equipment list with costs and description.
- Conducted monthly safety walk-through for EEL.