



# Detector Support Group

## Weekly Report, 2018-11-14

### Summary

#### Hall C Slow Control Systems

- DSG-C-LINUX1 PC set up for EPICS slow controls development.
- EPICS base and extensions installed on DSG-C-LINUX1. Versions installed are:
  - ★ EPICS base version 3.14.12
  - ★ Visual Database Configuration Tool (VDCT) version 2.8.1.
  - ★ Controls System Studio (CSS) version 4.5.0
    - Also installed CSS-Phoebus 0.0.1 to investigate for future use.
    - “Phoebus” is newest version of CSS that does not rely on “Eclipse” Java IDE.
    - Currently, Hall B and Hall D use the Eclipse-based CSS.
- Currently investigating and installing additional EPICS extensions:
  - ★ Extensible Display Manager (EDM)
    - Software used to generate GUIs used by accelerator for screens that currently look at Hall C PLC system.
  - ★ Motif Editor and Display Manager (MEDM)
    - Software used to generate GUIs that is an improvement on EDM.
  - ★ Alarm Handler (ALH)
    - Same alarm handler interface used by Halls B and D.
  - ★ StripTool
    - Used to acquire PV data in real time and plot on strip charts.
  - ★ Gateway
    - Channel-access gateway extension that runs as an intermediate process to allow many connections to a PV while making only one connection to the actual IOC.
- EPICS base installation verified by creating and starting a test IOC with no fields.
  - ★ Creation of test IOC is successful.
  - ★ Unable to reliably run IOC; iocsh (shell used to interface with ioc from terminal) gives error that connection is refused.
- Configuration of stand-alone EPICS test station for software development in progress.

#### Hall C Magnets

- Upgrading of 1756-IF4FXOF2F/A high speed module firmware from 1.4 to 3.5 in progress.
  - ★ Firmware 1.4 allows a RTS of 400  $\mu$ s compared with firmware 3.5 that allows a RTS of 300  $\mu$ s.
  - ★ Found issues during the upgrade; communication error status displayed.
  - ★ Contacted Rockwell support, debugging in progress.
- Writing Python code on SBC card to keep checking for lock if the NMR PT2026 unit loses its present lock.
  - ★ With code implemented noticed that lock maintained fine at  $\sim 1.65$  T, but couldn't get an automatic lock at  $\sim 1.8$  T (not sure of exact number) despite scanning up/down pulse width & amplitude.
    - So far only been able to get a lock manually at the higher fields.
  - ★ Code didn't handle not having PLC tags present (when trying to debug “fast” ADC module the controller was reset) very gracefully, i.e. threw an exception.



# Detector Support Group

## Weekly Report, 2018-11-14

### RICH

- Assembly of RICH N2 auto-change manifold started.
- Pressure transmitters for RICH N2 auto-change manifold ordered.

### HDice

- Grounding connections modified for NMR Rack #1.
  - ★ Added extensions to two cables, shortened one cable, and isolated these components/instrumentation with rubber insulation material.
- Meeting regarding DSG work on HDice.
  - ★ Testing with Rack #1 - Noise for FRS reduced from ~ 250 to 40  $\mu$ V.
  - ★ NMR noise level testing ~ 1500 cycles of 60 s/scan to be tested next.
  - ★ Development of a user's manual is underway for the July 2019 review.
  - ★ New NMR program revision request that would combine the FRS & NMR programs to scan either field or frequency while the other is held constant.
  - ★ New third NMR rack with a new design is being considered.
    - Next generation of lock-in amplifier with integral signal generator would be used. Specification will be emailed to dsg-hdice mailing list.
    - AFP mode will be needed for rack #3 requiring an amplifier & Attenuator box.

### LTCC

- Repossessed twelve, unused, 120-VAC solenoid valves to be used in C<sub>4</sub>F<sub>10</sub> recirculation system.
  - ★ Unused solenoid valves were removed from the old Hall B fire protection/sniffer system.
  - ★ 120-VAC valves will allow cRIO control system operates within recommended current ranges.
  - ★ Verified that those coils will open a 24 VAC valve that was previously used on the LTCC.
- Mechanical drawing of LTCC solenoid power chassis completed.
  - ★ PR to order the chassis submitted; ordered chassis predrilled with silkscreen.
- Selecting connectors to replace LTCC solenoid power chassis, which will also add cRIO control of the valves.
  - ★ Placed order for Conxall CPCs connectors.
- Terminated and connected the cables for the secondary pressure transducers for S3 and S5 in Hall B.

### Gas Controls

- Submitted PR 381113 for continued funding of the Argon contract.

### Hall A

#### Hadron Calorimeter

- Cabling project started.
  - ★ Tested and removed labels from 30 cables.
  - ★ Repaired cable tester, loose connection issue.
- Meeting held with Bogdan Wojtsekhowski regarding cabling project on the Hall A HCAL projects. Steps for the project include:
  - ★ Inventory selection of cables for HCAL from storage cages.
  - ★ Labeling of cables & installation in the Test Lab.



# Detector Support Group

## Weekly Report, 2018-11-14

- ★ Cable Types: BNC-lemo, RG58, Qty: 1152, ~2-m, bundles of 8. Lemo-lemo – Qty: 320, ~2-m, bundles of 8. BNC-BNC, RG58, Qty: 288, 100-m, bundles of 8.
- Dsg-halla mailing list is now active for communication regarding DSG work for Hall A.

### cRIO Test Station

- Tested wiring at channel 1 of NI-9239 input module.
  - ★ No issues found, so wiring for next three remaining channels in module will be continued.

### PLC test station.

- Created LabVIEW program that reads tag values for I\_Target and I\_MPS from current regulation routine.
- Downloaded CSS EPICS to Hall C PC.
  - ★ Developed CSS screen that reads Target and MPS currents from PLC, and alarms if Target current is over the specified value.

### DSG

- Made final edits and posted Notes 2018-18 and 2018-19.
- Four DSG members completed Human Performance Improvement training.
- Solved permissions problem to edit and update DSG web page.
- Added DSG to Jlab's Supporting Technologies web page.
- Resolved editing permissions errors with the Drupal web development system.



# Detector Support Group

## Weekly Report, 2018-11-14

### Antonioli, Mary Ann

#### cRIO Test Station

- Tested channel 1 of next cRIO module to be tested (9239), with Pablo.
  - ★ Tested OK, so wired remaining three channels into banana plugs.

#### DSG

- Made final edits to and posted Notes 2018-18 and 2018-19.
- Completed Human Performance training.
- Attended Workers Safety Committee meeting.
  - ★ Presentation by Mary Logue on FY19 Safety and Health Objectives and Targets
  - ★ New lines painted on road at back way out of lab. A reflective, bumpy strip to be added.

### Bonneau, Peter

#### HDice

- Meeting with Xiangdong Wei regarding DSG work on HDice.
  - ★ Testing with Rack #1 - Noise for FRS reduced from ~ 250 to 40
  - ★ NMR noise level testing ~ 1500 cycles of 60 sec scan is next.
  - ★ Development of a user's manual is underway for the July 2019 review.
  - ★ New NMR program revision request that would combine the FRS & NMR programs to scan either field or frequency while the other is held constant.
  - ★ New third NMR rack with a new design is being considered.
    - Next generation of lock-in amplifier with integral signal generator would be used. Xiangdong will email specifications to the mailing list.
    - AFP mode will be needed for rack #3 requiring an amplifier & Attenuator box.
- DSG note completed on the LabVIEW hardware drivers needed for the development of CAENels CT-box current measurement system on HDice.

#### Hall C Slow Control Systems

- Implementation of EPICS in Hall C slow control systems.
  - ★ Worked with Tyler to develop first Hall C CSS GUI to monitor the Hall C magnets variables from EPICS PV's available on the network.
  - ★ Configuration of stand-alone EPICS test station for software development.
  - ★ Two DSG computers have been converted to Linux-based EPICS machines for system development. A third has been sent to the computer center for installation of EPICS.
- Held status and planning meetings on the implementation of EPICS in Hall C Control systems

#### Hall A - Hadron Calorimeter

- Meeting with Bogdan Wojtsekhowski regarding cabling project on the Hall A HCAL projects. Steps for the project include:
  - ★ Inventory selection of cables for HCAL from storage cages.
  - ★ Labeling of cables & installation in the Test Lab.



# Detector Support Group

## Weekly Report, 2018-11-14

- ★ Cable Types: BNC-lemo, RG58, Qty: 1152, ~2-m, bundles of 8. Lemo-lemo – Qty: 320, ~2-m, bundles of 8. BNC-BNC, RG58, Qty: 288, 100-m, bundles of 8.
- Dsg-halla mailing list is now active for communication regarding DSG work for Hall A.
- Worked with Amrit, Patrizia, and David Chopard to add DSG to the Jlab webpage for Physics Support Groups.
- Worked with David Chopard to resolve Physics group editing permissions errors with the Drupal web development system.

### **Campero, Pablo**

#### **Hall C**

- Upgrading 1756-IF4FXOF2F/A firmware from 1.4 to 3.5 in progress.
  - ★ Firmware 1.4 allows a RTS of 400  $\mu$ s compared with firmware 3.5 with a RTS of 300  $\mu$ s.
  - ★ Found issues during the upgrade; communication error status displayed.
  - ★ Contacted Rockwell support, debugging in progress.
- Edited Hall C PLC weekly report

#### **LTCC**

- With Brian, Tyler and Amanda got twelve 120-VAC solenoid valves to be used as a replacement of 3.5 VDC valves for C<sub>4</sub>F<sub>10</sub> recirculation system.
  - ★ Unused solenoid valves were removed from the old Hall B fire protection/sniffer system.
  - ★ 120-VAC valves will allow cRIO control system operates within recommended current ranges.
- Edited and compile DSG weekly report.
- Solved permissions problem to edit and update DSG web page.
  - ★ Copied missing Hall B- Magnets minutes meeting to the DSG web directory.
  - ★ Updated DSG web page with Hall B Magnets minutes meetings for 2017.
- Collaborated with Mary Ann to start next test in the **cRIO Test Station**.
  - ★ Tested wiring at channel 1 of NI-9239 input module.
    - No issues found, wiring for next three modules were confirmed.

### **Eng. Brian**

#### **Hall B LTCC**

- Removed 120 VAC solenoid valves from old sniffer system with Amanda, Pablo and Tyler.
  - ★ Verified that those coils will open a 24 VAC valve that was previously used on the LTCC.
- Selecting connectors to replace solenoid power chassis which will also add cRIO control of the valves.



# Detector Support Group

## Weekly Report, 2018-11-14

### Hall B Gas System

- Added individual stops to separate MFC VI, however error messages are less than desirable when an MFC fails so will need to improve that.

### SVT

- Tested 4 more modules with bottom HV modification.

### Hall C Magnets

- Developing Python code on SBC card to read filed from NMR PT2026 unit and transmit to the PLC controller
  - \* With code implemented noticed that lock maintained fine at ~1.65 T, but couldn't get an automatic lock at ~1.8 T (not sure of exact number) despite scanning up/down pulse width & amplitude.
    - So far only been able to get a lock manually at the higher fields.
  - \* Code didn't handle not having PLC tags present (when trying to debug "fast" ADC module the controller was reset) very gracefully, i.e. threw an exception.

## Hoebel, Amanda

### HDIce

- Finished CT-Box note.

### LTCC

- Uninstalled 10 solenoid valves from the labyrinth with Brian, Tyler, and Pablo.

### DSG

- Started work on PLC test station.
  - \* Created LabVIEW program that reads tag values for I\_Target and I\_MPS from current regulation routine.
  - \* Downloaded CSS EPICS to Hall C PC.
  - \* EPICS reads Target current and MPS current from PLC and alarms if current is over specified value.

## Jacobs, George

### Hall A SOLID-HGC

- Hall A SOLID HGC gas system note in progress
- More work on SOLID-HGC gas system P&I diagram and Components spreadsheet

### Hall B Gas System

- Submitted PR 381113 for continued funding of the argon contract.
- Started assembly of RICH N2 auto-change manifold
- Ordered pressure transmitters for RICH N2 auto-change manifold.



# Detector Support Group

## Weekly Report, 2018-11-14

- Meeting with Gabriel Charles from Institut de Physique Nucleaire d'Orsay; discussed about the ALERT drift chamber and wire chamber stringing
  - ★ [https://clasweb.jlab.org/wiki/index.php/File:2018-11\\_ALERT\\_CollabMeeting\\_DC.pdf](https://clasweb.jlab.org/wiki/index.php/File:2018-11_ALERT_CollabMeeting_DC.pdf)

### **Leffel, Mindy**

#### **LTCC**

- Placed order for Conxall CPCs.

#### **HDICE**

- Worked with Amanda modifying grounding connections.
  - ★ Added extensions to two cables, shortened one cable, and isolated there components with rubber insulation material.

#### **Hall A - Hadron Calorimeter**

- Cabling project.
  - ★ Tested and removed labels from 30 cables.
  - ★ Repaired cable tester, loose connection issue.
- Attended DOE Human Performance Improvement orientation (four hours).

### **Lemon, Tyler**

#### **Hall C Slow Controls**

- Set up DSG-C-LINUX1 for slow controls development.
- Installed EPICS base and extensions on DSG-C-LINUX1. Versions installed are:
  - ★ EPICS base version 3.14.12
  - ★ Visual Database Configuration Tool (VDCT) version 2.8.1.
  - ★ Controls System Studio (CSS) version 4.5.0
    - Also installed CSS-Phoebus 0.0.1 to investigate for future use.
    - “Phoebus” is newest version of CSS that does not rely on “Eclipse” Java IDE.
    - Currently, Hall B and Hall D use the Eclipse-based CSS.
- Currently investigating and installing additional EPICS extensions:
  - ★ Extensible Display Manager (EDM)
    - Software used to generate GUIs used by accelerator for screens that currently look at Hall C PLC system.
  - ★ Motif Editor and Display Manager (MEDM)
    - Software used to generate GUIs that is an improvement on EDM.
  - ★ Alarm Handler (ALH)
    - Same alarm handler interface used by Halls B and D.
  - ★ StripTool
    - Used to acquire PV data in real time and plot on strip charts.
  - ★ Gateway



## Detector Support Group

### Weekly Report, 2018-11-14

- Channel-access gateway extension that runs as an intermediate process to allow many connections to a PV while making only one connection to the actual IOC.
- Verified EPICS base installation by creating and starting a test IOC with no fields.
  - ★ Creation of test IOC is successful.
  - ★ Unable to reliably run IOC; iocsh (shell used to interface with ioc from terminal) gives error that connection is refused.
    - After research and debugging, error may be caused by firewall or other network communication using port that the IOC is trying to use.

#### LTCC

- Repossessed twelve, unused, 120-VAC solenoid valves with Brian, Pablo, and Amanda for use in new C<sub>4</sub>F<sub>10</sub> recirculation system.

#### DSG

- Attended Human Performance Improvement training.

#### McMullen, Marc

##### LTCC

- Completed mechanical drawing of LTCC solenoid power chassis.
  - ★ Submitted a PR to order the chassis, predrilled with silkscreen.
- Terminated and connected the cables for the secondary pressure transducers for S3 and S5 in Hall B.
- Reviewed Gas System CLAS notes to verify accuracy in the information provided.