

LSD Deputy Report May 31-June 6

Steve Suhring

General Comments: No Changes

- *Work is going well*
 - *Some tasks are ahead of schedule*
- *No injuries or close calls*
- *Good support by Radcon*
- *Good cooperation with PEPPo and FEL*
- *0800 Meetings going well*
 - *Review Shift reports*
 - *Review ATLis Work Map*
 - *Review SAD Calendar*
 - *Review any Safety items*

Specifics:

- Proof of Principle sample set-out for Arc dipole magnet stack
- 1R magnets removed
 - B-comms and last 3 girders remain
- C100-4 (2L22) WG inst continuing
- C100-5 (2L23) 4K cooldown completed
- Hall shield walls opened



1R Region stripped of magnets

2L22 WG installation





2L23 4K cooldown

XC Shield Wall Open



SAD Calendar

Scheduled Accelerator Down

← Week 22 2012 →

Key

Good Plan Tentative Plan Major Event Incomplete Task
 Lock Up Utility Interruption Radcon Group Special Support
 Subset New/Changed ATLAS Task

Login

View ATLAS Work Map Help

	Sun	M	T	W	T	F	Sat
22	2012-05-27	28	29	30	31	01	02
Owl	LSD: Suhring PD: Robertson PEPPo Run 24/7	LSD: Suhring PD: Robertson PEPPo Run 24/7	LSD: Suhring PD: Robertson PEPPo Run 24/7	LSD: Suhring PD: Robertson PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7
Day	PEPPo Run 24/7	PEPPo Run 24/7 LAB HOLIDAY	PEPPo Run 24/7 ⚡ S&A W&SL level ⚡ 1R Dipole and Girders ⚡ C100-5 to 2L23 ⚡ Pass5 cavity rod ⚡ 2E/2T+ vent&strip ⚡ 20 Amp Trim Rack inst ⚡ W2/BSY Box PS disc. FEL Run 0900 Tunnel training	PEPPo Run 24/7 ⚡ S&A SL level ⚡ 1R Dipole and Girders ⚡ 2L23 SRF WG TL alignment ⚡ 2E/2T+ vent&strip ⚡ 20 Amp Trim Rack inst ⚡ Decom. BSY PSS. XA - g2p disassembly FEL Run DOD Tour	PEPPo Run 24/7 ⚡ S&A EArc level C100-4/2L22 align ⚡ 2L23 Hookup ⚡ 2S+ removal ⚡ 2E/2T+ ⚡ 20 Amp Trim XA - g2p FEL Run	PEPPo Run 24/7 ⚡ Accel. Control ⚡ 1R Dipole and ⚡ 2L23 L-tube and ⚡ 2E/2T+ vent&strip FEL Run XD colimator shield	PEPPo Run 24/7 ⚡ 2L23 cryo
Swing	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7
23	2012-06-03	04	05	06	07	08	09
Owl	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Suhring PD: Bickley PEPPo Run 24/7	LSD: Michaud PD: Bickley PEPPo Run 24/7	LSD: Michaud PD: Bickley PEPPo Run 24/7	LSD: Michaud PD: Bickley PEPPo Run 24/7
Day	PEPPo Run 24/7 ⚡ 2L23 cryo	PEPPo Run 24/7 ⚡ S&A EArc sample ⚡ 2S+ removal ⚡ 2L22 inst ⚡ 2L23 Hookup FEL Run ⚡ 2S+ dismantle	PEPPo Run 24/7 ⚡ S&A EArc sample pos. ⚡ 1R+ removal ⚡ 2L22 inst ⚡ 2L23 4K cooldn ⚡ Open TC Shield Walls ⚡ Rebuild NL Girders FEL Run Tour-HUGS Tour-Mark Palmer	PEPPo Run 24/7 ⚡ S&A WArc sample pos. ⚡ 2S+ dismantle ⚡ 2L22 inst ⚡ SW cryo code update C100-3 to EArc ⚡ Rebuild NL Girders ⚡ S&A XD surface net FEL Run 1530 6GeV Party	PEPPo Run 24/7 ⚡ 2S+ dismantle ⚡ 2L22 inst ⚡ 2L23 2K FEL Dark Lt target	PEPPo Run 24/7 ⚡ 2S+ dismantle ⚡ 2L22 inst ⚡ Qtor lcw disconnect FEL Run Tour: Adv Studies Inst.	PEPPo Run 24/7 2L23 comm.
Swing	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7	PEPPo Run 24/7 1500 SLinac ⚡ 2L23 EDM FEL Run	PEPPo Run 24/7 1530 SLinac Lockup 2L23 comm.	PEPPo Run 24/7 2L23 comm.
24	2012-06-10	11	12	13	14	15	16