HALL C PLC TASKS REPORT (09/06/2018 - 09/12/2018)

- Swapping of modules to upgrade the HMS PLC controls to version 20 in progress.
 - * Table below shows details for the modules that will be swapped.

Quantity	Current module	Modules to be installed
2	1757- SRM Redundancy	1756-RM2 Redundancy
2	1756-CNB Controlnet	1756-CN2 Controlnet
2	1756- ENBT Ethernet	1756-EN2T Ethernet

- * Assigned new host names for HMS PLCs.
 - HMS-PLC1 and HMS-PLC2.
- * Waiting for 1756-RC1 fiber-optic cable, which connects primary redundant module to secondary redundant module, to be ordered.