

Hall A Project Status

May 10, 2019

DSG Staff: Pablo Campero, Amanda Hoebel, Tyler Lemon

1. Assembled five supermodules for BigBite Calorimeter.

- 1.1. Cleaned and cut 200 springs.
- 1.2. Wrapped 45 lead glass block's light guides with aluminum foil.
 - 1.2.1. Cleaned light guides.
 - 1.2.2. Cut foil in 4.25" x 5" squares.
- 1.3. Prepared ~90 supermodule support frames.
 - 1.3.1. End plate removed.
 - 1.3.2. Inset screws installed in end plate.
- 1.4. Cleaned and glued 9 spring plates and 9 springs to end plate of each supermodule support frame.
- 1.5. Moved completed supermodules to storage shelf in EEL 126.

2. HCAL Cables

- 2.1. Generated one sheet of labels (42 labels).