

## **Hall A Project Status**

**May 29, 2019**

1. Supermodules for BigBite Calorimeter.
  - 1.1. Wrapped 72 lead glass block's light guides with aluminum foil.
  - 1.2. Cleaned 66 spring plates.
  - 1.3. Glued 96 springs to spring plates.
  - 1.4. Glued 90 spring plates to end plates of supermodule support frames.
  - 1.5. Completed 10 supermodules ( in all 23 supermodules).
  
2. HCAL Cables
  - 2.1. Completed labeling of HV cables.