

Jefferson Lab Alignment Group

DATA TRANSMITTAL

TO: Dave Kashy, Arne Freyberger

DATE: 27 April 2000

FROM: Jim Dahlberg

Checked: # : 596

DETAILS:

Below are the results of the survey performed on the BPM assembly (IBC2H01, IPM2H01V, IPM2H01H) located upstream of the Hall B target. The values are relative to the nominal incoming beam. A positive X is to the beam left, and a negative Y value is low. The deltas are in millimeters.

COMPONENT	ΔX	ΔY
BPM assembly upstream end	+0.6	+0.6
BPM assembly middle	-----	0.0
BPM assembly downstream end	0.0	+0.2