



# Jefferson Lab Alignment Group

## Data Transmittal

**TO:** C. Bitgood, T. Witherspoon, T. Whitlatch, R. Yasky

**DATE:** 23 Aug 2010

**FROM:** Chris Curtis

**Checked:**

**# :** D1311

**DETAILS:**

DATA: \Geonet\SNET\Srv21

Below are the results of the recent check carried out on the Tunnel Extension and Tagger floor elevations. The concrete slab was measured at the locations shown in the accompanying sketch. Ideal elevations were taken from drawing numbers S101, S103, dated 25 Feb 2008.

<b>Point</b>	<b>Ideal El. (ft)</b>	<b>Found El. (ft)</b>	<b>Diff (ft)</b>
EXT1	25.58	25.59	0.00
EXT2	25.58	25.59	0.01
EXT3	25.58	25.56	-0.03
EXT4	25.58	25.56	-0.02
EXT5	25.58	25.58	0.00
EXT6	25.58	25.61	0.03
EXT7	25.58	25.61	0.03
EXT8	25.58	25.60	0.01
TAG9	23.00	23.04	0.04
TAG10	23.00	23.02	0.02
TAG11	23.00	22.99	-0.01
TAG12	23.00	23.01	0.01
TAG13	23.00	23.03	0.03
TAG14	23.00	23.06	0.06
TAG15	23.00	23.04	0.04
TAG16	23.00	23.04	0.04
TAG17	23.00	22.94	-0.06
TAG18	23.00	23.01	0.01
TAG19	23.00	23.02	0.02
TAG20	23.00	22.98	-0.02
TAG21	23.00	23.01	0.01
TAG104	23.00	23.02	0.02
TAGLW_A	20.25	20.24	-0.01
TAGLW_B	20.25	20.26	0.01
TAGLW_C	20.25	20.25	0.00
TAGLW_D	20.25	20.24	-0.01
TAGLW_E	20.25	20.27	0.02

