



# Jefferson Lab Alignment Group

## Data Transmittal

**TO:** S. Yang, C. Butler

**DATE:** 09 Jul 2019

**FROM:** Tom Singleton

**Checked:** cg

**# :** M1932

**DETAILS:**

M:\align\DATA\Inspection\CHL\190709

Below are the results of the height inspection of the Storage Cold Box 1, 24.12 inch transfer trunk line in the CHL building. The heights are based on the concrete floor directly below the weld seam 30 inches west of the SC1 connection at the locations between readings labeled A and B on the photograph below. All dimensions are given in inches. The floor has an assumed elevation of 0.00 inches, the height dimensions are to the center of the pipe.

LOCATION	HEIGHT
A	15.01
B	14.37
C	14.26
D	14.15
E	14.01

