

# **Detector Support Group**

Weekly Report, 2019-04-17

# **Summary**

### **Hall C EPICS**

- PLC programs and EPICS IOC databases developed to monitor PLC-to-EPICS heartbeat and EPICS-to-PLC heartbeat.
  - \* All items sent to Hall C for evaluation before implementation.
- Actions added to CSS-BOY HV system screens' drop down menu to open backup GUI and execute Python-based backup program.

#### **Hall C CAEN Test Station**

- Voltage verification completed for 192 channels using the automated test stand.
- SubVI developed to analyze results by plotting all parameters of the test and comparing it to the manufacturer's specification.
- Program developed to measure current and voltage simultaneously.

#### **HDice**

- Debugged cause of Intelligent Gas Handler (IGH) failure.
  - \* IGH's internal 24 V power supply was outputting ~30 V, but replacing power supply made no difference as equipment still takes several minutes to power on.
  - \* Main issue seems to be inside IGH's control box as its LEDs flicker erratically on power up, potentially indicating a faulty power supply in control box.

## **RICH**

• Air-cooling system's compressor powered off for summer shutdown.

#### LTCC

• Mass flow controllers rebooted to resolve communication errors.

#### **RTPC**

Assembly of gas system's interface chassis started.

## Hall A Dynapower MPS PLCs

• CompactLogix PLCs for left and right arm assembled.

#### **Engineering Division**

• On BPM PCBs, 176 resistors, 68 capacitors, and 36 diodes soldered.

#### **Accelerator Division**

• New superconducting Nb<sub>3</sub>Sn strip resonator sample received for wire bonding tests.

#### DSG R&D

## cRIO Test Stand

- For NI 9216 RTD module, offset error test developed.
- SubVIs developed, tested, and debugged for samples, means, accuracy, and standard deviation for all NI 9216 RTD module channels in automatic mode.

#### **Hall A PLC Test Station**

• CompactLogix 1769-L30ER PLC firmware version 21.011 installed using USB.