

# ***Jefferson Lab Alignment Group***

## **DATA TRANSMITTAL**

**TO:** M. Spata, J. Benesch, J. Musson

**DATE:** July 30, 2002

**FROM:** Jim Dahlberg

**Checked:** # : L798

### **DETAILS:**

Below are the results of the recent survey performed on the RF4T02 separator. It should be noted that the downstream fiducials are difficult to get to because of a vacuum pump obstruction. As a result, the beam pipe on the downstream end approximately nine inches from the fiducials was used for horizontal positioning.

	<b>X</b>	<b>Y</b>
Upstream :	0.18mm beam right	0.13 mm high
Downstream :	0.87mm beam left	0.00