



Jefferson Lab Alignment Group

Data Transmittal

TO: B. Miller

DATE: 08 Dec 2016

FROM: Kelly Tremblay

Checked: (seh)

: B1756

DETAILS:

data: fiduc\hallb\fwdcarriage\2016\161208a

The forward carriage was surveyed on December 8th, 2016. The amount of shims to be placed / removed at the bogie contact points at the rails is shown below. A positive value means that shim needs to be inserted. A negative indicates removal. Units are millimeters.

Location	Y mm
Beam Left Downstream	9.9
Beam Left Upstream	-3.3
Beam Right Downstream	1.3
Beam Right Upstream	-12.4
Center	-14.0
Center of nosepiece	-3.5