

EIC Beamline R & D Status

Detector Support Group April 5, 2023




April 5, 2023

EIC-Test Stand

Brian Eng, Pablo Campero, George Jacobs, and Marc McMullen

- •Completed initial heat-up test to ~100°C on the simulated beampipe
- •Modified temperature ramping code to slow the heating process (the top plotted line for RTD H1 below)



•Set Omega process controller to shut down power to the heater and latch before the flash point of the mineral oil (186°C)



18